

Colusa Unified School District - Measure A

October 28, 2015

Mr. Dwayne Newman Colusa Unified School District 745 10th Street Colusa, CA 95932

Re: Financial Update on Measure A Bond Program

Dear Mr. Newman,

We are pleased to provide the District with the financial update which includes the Master Program Budget report and individual project budget reports for the Colusa Unified School District Measure A Bond Program.

As indicated on the enclosed reports, current budgets reflect commitments through October 19, 2015 and expenditures through October 9, 2015.

We look forward to reviewing the reports in more detail with you and the Citizen's Bond Oversight Committee on the evening of October 28th, and answering any questions you might have at that time.

Sincerely,

Tim Doane

Tim Doane Director Budget and Accounting Capital Program Management, Inc.

Enclosures: Master Program Budget, Project Budgets

cc: Dwayne Newman Sheryl Parker Wally Browe





Measure A Bond - Master Program Budget

			FUN	NDING							
		State Funding		Bond Funds		Oth	er Local Funding	9			
	Fiscal Period	Prop 39 Energy	Measure A Bond Funding	Cost of Issuance	Measure A Interest	Developer Fees	General Fund	Other Funding	Total Per Fiscal Year		
Prior	Fiscal Years								-		
Fisca	I Year 2014-2015		5,900,000	(100,000)	5,999	1,000,000			6,805,999		
Fisca	l Year 2015-2016								-		
Fisca	I Year 2016-2017								-		
Fisca	I Year 2017-2018								-		
	Total Funding	\$-	\$ 5,900,000	\$ (100,000)	\$ 5,999	\$ 1,000,000	\$-	\$-	\$ 6,805,999		
		BUDG	ETS through 10)-19-15 - EX	(PENDITURE	S through 10-09	9-15				
Proj	Desired	Measure A	Developer	Other	Initial	Current	Committed	Expensed	Unspent	Uncommitted	%
١D	Project	& Interest	Fees	Funding	Budget	Budget	Budget	To Date	Budget	Budget	Complete
0001	Fire Alarm Replacements - District Wide	1,120,672	-	-	1,086,672	1,120,672	127,500	82,555	1,038,117	993.172	7%
0002	Colusa HS Agricultural Support Building	-	352,300	-	352,300	352,300	2,550	2,550	349,750	349,750	1%
0003	Egling Gymnasium Floor Replacement	73,420	-	-	73,420	73,420	63,118	63,118	10,302	10,302	86%
0004	Egling Paving and Choir Portable Replacement	900,958	129,350	-	985,300	1,030,308	94,220	27,422	1,002,886	936,088	3%
0006	Low Voltage Systems Upgrades - District Wide	789,200	-	-	789,200	789,200	-	-	789,200	789,200	0%
0007	Burchfield Fencing	17,000	-	-	17,000	17,000	-	-	17,000	17,000	0%
8000	Burchfield Restroom ADA Improvement and Paving	1,087,758	253,350	-	1,220,100	1,341,108	78,000	23,172	1,317,936	1,263,108	2%
0009	Window Film/Tint	52,000	-	-	52,000	52,000	-	-	52,000	52,000	0%
0010	Colusa HS Gymnasium HVAC and ADA Restroom	712,100	265,000	-	977,100	977,100	11,646	-	977,100	965,454	0%
						· ·					
	Projects Subtotal	\$ 4,753,108	\$ 1,000,000	\$-	\$ 5,553,092	5,753,108	\$ 377,034	198,818	\$ 5,554,290	\$ 5,376,074	3%
0020	Measure A Program Expenses	575,237	-	-	575,237	575,237	575,237	181,184	394,053	-	31%
ESC	Construction Cost Escalation	-			-	-					
LR	Program Loss Reserve	140,000			140,000	140,000			140,000	140,000	
											_
	Program Expenses Subtotal	\$ 715,237	\$ -	\$-	\$ 715,237	\$ 715,237	\$ 575,237	\$ 181,184	\$ 534,053	\$ 140,000	
				•							-
	Total Project & Program	\$ 5,468,345	\$ 1,000,000	\$-	\$ 6,268,329	\$ 6,468,345	\$ 952,271	\$ 380,002	\$ 6,088,343	\$ 5,516,074	L

337,654 Program Balance: \$





Budget Detail Report Project ID: 0001

Fire Alarm Replacements - District Wide

Fundir	ng						Projec	t Status		
Funding Source		Funding	Funding Changes	Current Funding	\$1,120),672	FIOJEC	\$1,038,117	\$99	3,172
21 - Measure A Bond Funds		1,086,672	34,000	1,120,672						
25 - Capital Facilities Fund - Developer Fees		.,000,012		.,0,0.1_						
		-		-						
				-			\$82.555			
		-	-	-			402,000			
		-	-	-	Budg	iet Expe	nsed To Date	Unspent Bud	aet Uncon	nmitted
	Total Funding	1,086,672	34,000	1,120,672			(7.4%)	(92.6%)	Buc	lget 6%)
		Pudgot	s through 10	10/15	Commit	ted through	10/10/15	Expanditu	ires through	10/00/15
Account Description	District Object	Duugei	s unough to	/15/15	Commit	teu through	10/19/15	Experiance	ires irrougn	10/09/15
Account Description	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
A - Site Costs										
	Site Costs	-	-	-	-	-	-	-	-	-
B - District and Agency Costs										
6201 - DSA Plan Check Fees	6201	7,800	3,540	11,340	11,340	-	11,340	11,340	-	-
	Agency Costs	7,800	3,540	11,340	11,340	-	11,340	11,340	-	-
		.,	-,	,	,		,	,		
C - Consultant Costs										
6210 - Architect and Engineering	6210	108,000	-	108,000	108,000	-	108,000	63,055	44,945	-
Cor	sultant Costs	108,000	-	108,000	108,000	-	108,000	63,055	44,945	-
D - Documents and Bid Costs									·	
6231 - Printing and Distribution	6231	10,000	-	10,000	-	-	-	-	-	10,000
6233 - Advertisements & Notices	6233	2,000	-	2,000	-	-	-	-	-	2,000
Documents	and Bid Costs	12,000	-	12,000	-	-	-	-	-	12,000
E - Construction Costs			0.1.005					l		
6243 - General Contractor	0046	756,000	34,000	790,000	-	-	-	-	-	790,000
6243.001 - General Contractor - Construction Costs 6248 - Owner Furnished Materials	6243 6248	756,000	34,000 8,160	790,000 8,160	- 8,160	-	- 8,160	- 8,160	-	790,000
	truction Costs	- 756,000	42,160	798,160	8,160 8,160	-	8,160 8.160	8,160 8,160	-	790,000
Const	ruction Costs	/ 56,000	42,160	790,160	0,160	-	0,160	0,160	-	/90,000
F - Construction Support & Other Costs										
6261 - Inspection	6261	34,000	-	34,000	-	-	-	-	-	34,000
6263 - Testing	6263	2,500	-	2,500	-	-	-	-	-	2,500
6267 - CM Construction	6267	37,800	-	37,800	-	-	-	-	-	37,800
Construction Support	& Other Costs	74,300	-	74,300	-	-	-	-	-	74,300

Account Description		listrict Object	Budget	s through 10	/19/15	Commit	ted through 1	0/19/15	Expenditu	ires through	10/09/15
		Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
G - Furniture & Equipment Costs											
	Furniture & Equipment	Costs	-	-	-	•	-	-	-	-	-
H- Miscellaneous Project Costs											
	Miscellaneous Project	Costs	-	-	-	-	-	-	-	-	-
I - Contingencies											
6297 - Construction Contingency	6	6297	75,600	(8,160)	67,440						67,440
6298 - Project Contingency	6	5298	15,172	(3,540)	11,632						11,632
6299 - Owner Contingency	6	5299	37,800	-	37,800						37,800
	Continge	encies	128,572	(11,700)	116,872	-	-	-	-	-	116,872
	Grand	d Total	1,086,672	34,000	1,120,672	127,500	-	127,500	82,555	44,945	993,172

		% of Hard Costs	% of Total Project
Hard Construction Costs:	\$798,160	100.00%	71.22%
Soft Costs:	\$205,640	25.76%	18.35%
F&E:	\$0	0.00%	0.00%
Contingencies:	\$116,872	14.64%	10.43%
	1,120,672		



Funding Modification Detail Log

As of: 10/19/15

	Т	otal Funding M	lodifications:	\$34,000.00	\$0.00	\$0.00	\$0.00	\$34,000.00
	Fundi	ng Modificat	ions					
				Local F	unding	Other		
Project	Reason for Change	Transaction Date	Publishing Date	Bond Fund	Developer Fees	Measure D Interest	Other	Total Net Modification
Fire Alarm Replacements - District Wide-0001	Increase Bond Funding to reflect reallocation of budget associated with Asbestos Abatement from the Egling Paving and Choir Portable Replacement project to the District Wide Fire Alarm project.	10/06/15	10/28/15	34,000.00				34,000.00



 Current Period Budget Modifications:
 \$34,000.00

 Prior Period Budget Modifications:
 \$0.00

 Total Budget Modifications:
 \$34,000.00

				Budg	get Modifications through 10/19/15		
Project	Transaction Date	Publishing Date	CPM Object Code	District Object Code	Account Description	Reason for Modification	Amount
Fire Alarm Replacements - District Wide-0001	09/10/15	10/28/15	6248	6248	Owner Furnished Materials	Increase budget for the purchase of Silent Knight fire alarm panel, wires, and modules	8,160.00
Fire Alarm Replacements - District Wide-0001	09/10/15	10/28/15	6297	6297	Construction Contingency	Reduce budget, transferred to Owner Furnished Materials	(8,160.00)
Fire Alarm Replacements - District Wide-0001	10/07/15	10/28/15	6243.001	6243	General Contractor - Construction Costs	Increase budget to reflect reallocation of budget associated with Asbestos Abatement from the Egling Paving and Choir Portable Replacement project to the District Wide Fire Alarm project.	34,000.00
Fire Alarm Replacements - District Wide-0001	10/19/15	10/28/15	6201	6201	DSA Plan Check Fees	Increase budget to reflect actual cost incurred.	3,540.00
Fire Alarm Replacements - District Wide-0001	10/19/15	10/28/15	6298	6298	Project Contingency	Decrease budget to fund DSA Plan Check Fees	(3,540.00)



Budget Detail Report

Project ID: 0002

Colusa HS Agricultural Support Building

Fundi	ng						Dw	aiaat Stal			
Funding Source		Funding	Funding Changes	Current Funding	\$35	52,300	PI	oject Stat	LUS \$349,750	\$349,7	750
21 - Measure A Bond Funds		-	-	-							
25 - Capital Facilities Fund - Developer Fees		352,300	-	352,300							
		-	-	-							
		-	-	-			\$2,550				
		-	-	-							
То	tal Funding	352,300	-	352,300	Bu	dget	Expensed To I (0.7%)		pent Budget (99.3%)	Uncomm Budge	et
										(99.3%	%)
Account Description	District Object	Budget	s through 10	/19/15	Commit	ted through	10/19/15	Exp	enditures th	rough 10/09	/15
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Non-Contract Expenditures	Unspent Committed	Uncommitted Budget
A - Site Costs											
	Site Costs	-	-	-	-			-	-	-	_
B - District and Agency Costs											
6201 - DSA Plan Check Fees	6201	2,800	-	2,800	-	-		-	-	-	2,800
District and Ag	ency Costs	2,800	-	2,800	-		-	-	-	-	2,800
C - Consultant Costs						[
6210 - Architect and Engineering	6210	30,000	-	30,000	-	-	-	-	-	-	30,000
6221 - HazMat Consultant - Monitoring	6221	2,500 32,500	-	2,500 32,500	-			-	-	-	2,500 32,500
Const	intant Costs	32,500	-	32,500	-		-	-	-	-	32,500
D - Documents and Bid Costs											
6231 - Printing and Distribution	6231	10,000	-	10,000	-	-	· _	-	-	-	10,000
6233 - Advertisements & Notices	6233	2,000	-	2,000	-	-		-	-	-	2,000
Documents an	d Bid Costs	12,000	-	12,000	-	-	-	-	-	-	12,000
E - Construction Costs											
6243 - General Contractor		250,000	-	250,000	-	-	-	-	-	-	250,000
6243.001 - General Contractor - Construction Costs	6243	250,000	-	250,000	-	-	-	-	-	-	250,000
6259 - Miscellaneous Construction Costs	6259	-	2,550	2,550	2,550	-	2,550	2,550	-	-	(0)
Constru	ction Costs	250,000	2,550	252,550	2,550		2,550	2,550	-	-	250,000
F - Construction Support & Other Costs											
6267 - CM Construction	6267	12,500	-	12,500	-		-	-	-	-	12,500
Construction Support & C		12,500	-	12,500	-		-	-	-	-	12,500
				,							,
G - Furniture & Equipment Costs Furniture & Equip	mont Costa										
Furniture & Equip	ment Costs	-	-	•	-		-	-	-	-	-

Account Description	District Object	Budgets through 10/19/15			Committed through 10/19/15			Expenditures through 10/09/15			
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Non-Contract Expenditures	Unspent Committed	Uncommitted Budget
H- Miscellaneous Project Costs											
Miscellaneous	Project Costs	-	-	-	-	-	-	-	-	-	-
I - Contingencies											
6297 - Construction Contingency	6297	25,000	-	25,000							25,000
6298 - Project Contingency	6298	5,000	(2,550)	2,450							2,450
6299 - Owner Contingency	6299	12,500	-	12,500							12,500
	Contingencies	42,500	(2,550)	39,950	-	-	-	-	-	-	39,950
	Grand Total	352,300	-	352,300	2,550	-	2,550	2,550	-	-	349,750

		% of Hard Costs	% of Total Project
Hard Construction Costs:	\$252,550	100.00%	71.69%
Soft Costs:	\$59,800	23.68%	16.97%
F&E:	\$0	0.00%	0.00%
Contingencies:	\$39,950	15.82%	11.34%
	352,300		



 Current Period Budget Modifications:
 \$0.00

 Prior Period Budget Modifications:
 \$0.00

 Total Budget Modifications:
 \$0.00

				Budget I	Modifications through 10/19/15		
Project	Transaction Date	Publishing Date	CPM Object Code	District Object Code	Account Description	Reason for Modification	Amount
Colusa HS Agricultural Support Building-0002	10/19/15	10/28/15	6259	6259	Miscellaneous Construction Costs	Increase budget to reflect actual cost incurred for the removal of a ramp behind the Colusa HS Agricultural building	2,550.00
Colusa HS Agricultural Support Building-0002	10/19/15	10/28/15	6298	6298	Project Contingency	Decrease budget to fund DSA Plan Check Fees	(2,550.00)



Egling Gymnasium Floor Replacement

Budget Detail Report

Fundir	ng						Drojoc	t Status		
Funding Source		Funding	Funding Changes	Current Funding	\$73,4	420	\$63,118	Status		
21 - Measure A Bond Funds		73,420	-	73,420						
25 - Capital Facilities Fund - Developer Fees			-	-						
		-	-	-				\$10,302	\$1),302
		-	-	-				\$10,302	ψī	,002
		-	-	-	Bude	not Exec	need To Date	Linement Rud	not Uncor	e na itta d
Tota	al Funding	73,420	-	73,420	Budo		nsed To Date (86.0%)	Unspent Bud (14.0%)	Bu	nmitted dget
									(14	0%)
Account Description	District Object	Budget	s through 1	0/19/15	Commit	ted through	10/19/15	Expenditu	res through	n 10/09/15
Account Description	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
A - Site Costs										
	Site Costs	-	-	-	-	-	-	-	-	

A - Site Costs										
	Site Costs	-	-	-	•	-	-	-	-	
3 - District and Agency Costs										
District and A	gency Costs	-	-	-	•	-	-	-	-	
C - Consultant Costs										
6221 - HazMat Consultant - Monitoring	6221	600	-	600	1,250	-	1,250	1,250	-	(650
Cons	ultant Costs	600	-	600	1,250	-	1,250	1,250	-	(650
D - Documents and Bid Costs										
Documents ar	nd Bid Costs	-	-	-	-	-	-	-	-	-
E - Construction Costs										
6241 - Demolition Costs	6241	17,000	-	17,000	16,548	-	16,548	16,548	-	452
6241 - Demolition Costs 6243 - General Contractor	-	45,320	-	45,320	45,320	-	45,320	45,320		452
6241 - Demolition Costs 6243 - General Contractor 6243.001 - General Contractor - Construction Costs	6243	45,320 45,320	- - -	45,320 45,320	45,320 45,320	- - -	45,320 45,320	45,320 45,320		-
6241 - Demolition Costs 6243 - General Contractor 6243.001 - General Contractor - Construction Costs	-	45,320	- - - -	45,320	45,320	- - - -	45,320	45,320	- - -	452 - - 452
6241 - Demolition Costs 6243 - General Contractor 6243.001 - General Contractor - Construction Costs	6243	45,320 45,320	- - -	45,320 45,320	45,320 45,320	- - - -	45,320 45,320	45,320 45,320	-	-
6241 - Demolition Costs 6243 - General Contractor 6243.001 - General Contractor - Construction Costs Constru	6243 uction Costs	45,320 45,320	- - - -	45,320 45,320	45,320 45,320	- - - -	45,320 45,320	45,320 45,320	-	-
6241 - Demolition Costs 6243 - General Contractor 6243.001 - General Contractor - Construction Costs Constru- F - Construction Support & Other Costs	6243 uction Costs	45,320 45,320 62,320	- - - -	45,320 45,320	45,320 45,320 61,868	- - - -	45,320 45,320	45,320 45,320 61,868	-	-
6241 - Demolition Costs 6243 - General Contractor 6243.001 - General Contractor - Construction Costs Construction Support & Other Costs Construction Support &	6243 auction Costs Other Costs	45,320 45,320 62,320		45,320 45,320	45,320 45,320 61,868	- - - - -	45,320 45,320	45,320 45,320 61,868	-	-
6241 - Demolition Costs 6243 - General Contractor 6243.001 - General Contractor - Construction Costs Construction Support & Other Costs Construction Support & G - Furniture & Equipment Costs	6243 auction Costs Other Costs	45,320 45,320 62,320 -	-	45,320 45,320	45,320 45,320 61,868 -	- - - -	45,320 45,320	45,320 45,320 61,868	-	-

Account Description	District Object	Budgets	s through 1	0/19/15	Commit	ted through	10/19/15	Expenditu	ures through	n 10/09/15
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
I - Contingencies										
6297 - Construction Contingency	6297	6,200	-	6,200						6,200
6298 - Project Contingency	6298	1,200	-	1,200						1,200
6299 - Owner Contingency	6299	3,100	-	3,100						3,100
Cor	ntingencies	10,500	-	10,500	-	-	-	-	-	10,500
	Frand Total	73,420	-	73,420	63,118	-	63,118	63,118	-	10,302

		% of Hard Costs	% of Total Project
Hard Construction Costs:	\$62,320	100.00%	84.88%
Soft Costs:	\$600	0.96%	0.82%
F&E:	\$0	0.00%	0.00%
Contingencies:	\$10,500	16.85%	14.30%
	73,420		



Egling Paving and Choir Portable Replacement

Budget Detail Report

Funding		Projec	t Statuc						
Funding Source	Funding	Funding Changes	Current Funding	\$1,030,308	Project Status 308 \$1,002,886 \$936,088				
21 - Measure A Bond Funds	855,950	45,008	900,958						
25 - Capital Facilities Fund - Developer Fees	129,350	-	129,350						
	-	-	-						
	-	-	-		\$27,422				
	-	-	-	Durdmet	Emerand To Date	llucence Developed	l la comunitato d		
Total Funding	985,300	45,008	1,030,308	Budget Expensed To Date (2.7%)		(97.3%)	Uncommitted Budget		
							(90.9%)		

Account Description	District Object	Budget	s through 10	/19/15	Committ	ed through 1	0/19/15	Expenditu	ires through	10/09/15
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
A - Site Costs										
	Site Costs	-	-	-	-	-	-	-	-	-
B - District and Agency Costs			· · · ·			·				
6201 - DSA Plan Check Fees	6201	7,200	-	7,200	-	-	-	-	-	7,200
District a	nd Agency Costs	7,200	-	7,200	-	-	-	-	-	7,200
C - Consultant Costs										
6210 - Architect and Engineering	6210	101,500	-	101,500	79,320	14,900	94,220	27,422	66,798	7,280
6221 - HazMat Consultant - Monitoring	6221	6,900	-	6,900	-	-	-	-	-	6,900
(Consultant Costs	108,400	-	108,400	79,320	14,900	94,220	27,422	66,798	14,180
D - Documents and Bid Costs										
6231 - Printing and Distribution	6231	10,000	-	10,000	-	-	-	-	-	10,000
6233 - Advertisements & Notices	6233	2,000	-	2,000	-	-	-	-	-	2,000
Documen	ts and Bid Costs	12,000	-	12,000	-	-	-	-	-	12,000
E - Construction Costs										
6243 - General Contractor		687,000	(43,008)	643,992	-	-	-	-	-	643,992
6243.001 - General Contractor - Construction Costs	6243	687,000	(43,008)	643,992	-	-	-	-	-	643,992
6248 - Owner Furnished Materials	6248	-	88,016	88,016	-	-	-	-	-	88,016
Co	nstruction Costs	687,000	45,008	732,008	-	-	-	-	-	732,008
F - Construction Support & Other Costs										
6261 - Inspection	6261	17,000	-	17,000	-	-	-	-	-	17,000
6263 - Testing	6263	2,500	-	2,500	-	-	-	-	-	2,500
6267 - CM Construction	6267	34,400	-	34,400	-	-	-	-	-	34,400
Construction Suppo	ort & Other Costs	53,900	-	53,900	-	-	-	-	-	53,900

Account Description	District Object	Budget	s through 10	/19/15	Commit	ted through	10/19/15	Expenditu	ures through	10/09/15
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
G - Furniture & Equipment Costs										
Furniture & Equipn	nent Costs	-	-	-	-	-	-	-	-	-
H- Miscellaneous Project Costs										
Miscellaneous Pro	ject Costs	-	-	-	-	-	-	-	-	-
I - Contingencies										
6297 - Construction Contingency	6297	68,700	-	68,700						68,700
6298 - Project Contingency	6298	13,700	-	13,700						13,700
6299 - Owner Contingency	6299	34,400	-	34,400						34,400
Contingencies		116,800	-	116,800	-	-	-	-	-	116,800
G	rand Total	985,300	45,008	1,030,308	79,320	14,900	94,220	27,422	66,798	936,088

		% of Hard Costs	% of Total Project
Hard Construction Costs:	\$732,008	100.00%	71.05%
Soft Costs:	\$181,500	24.79%	17.62%
F&E:	\$0	0.00%	0.00%
Contingencies:	\$116,800	15.96%	11.34%
	1,030,308		



Current Period Budget Modifications: \$45,008.00 Prior Period Budget Modifications: \$0.00 Total Budget Modifications: \$45,008.00

				Budget	Modifications through 10/19/15		
Project	Transaction Date	Publishing Date	CPM Object Code	District Object Code	Account Description	Reason for Modification	Amount
Egling Paving and Choir Portable Replacement -0004	10/06/15	10/28/15	6248	6248	Owner Furnished Materials	Increase budget to reflect reallocation of budget associated with one portable classroom, previously included in contractor's budget. District is now furnishing and installing.	44,008.00
Egling Paving and Choir Portable Replacement -0004	10/06/15	10/28/15	6243.001	6243	General Contractor - Construction Costs	Decrease budget to reflect reallocation of budget associated with one portable classroom, previously included in contractor's budget. District is now furnishing and installing.	(44,008.00)
Egling Paving and Choir Portable Replacement -0004	10/06/15	10/28/15	6248	6248	Owner Furnished Materials	Increase budget to reflect one additional owner furnished and installed portable classroom.	44,008.00
Egling Paving and Choir Portable Replacement -0004	10/06/15	10/28/15	6243.001	6243	General Contractor - Construction Costs	Increase budget to reflect the added site work required for the addition of one portable classroom.	35,000.00
Egling Paving and Choir Portable Replacement -0004	10/07/15	10/28/15	6243.001	6243	General Contractor - Construction Costs	Decrease budget to reflect reallocation of budget associated with Asbestos Abatement to the District Wide Fire Alarm budget	(34,000.00)



Funding Modification Detail Log

As of: 10/19/15

		Total Funding M	Iodifications:	\$45,008.00	\$0.00	\$0.00	\$0.00	\$45,008.00		
Funding Modifications										
				Local Fi	unding	Other				
Project	Reason for Change	Transaction Date	Publishing Date	Bond Fund	Bond Fund Fees		Other	Total Net Modification		
Egling Paving and Choir Portable Replacement -0004	Increase Bond Funding to reflect the additional costs associated with adding one new portable classroom per District request.	10/06/15	10/28/15	79,008.00				79,008.00		
Egling Paving and Choir Portable Replacement -0004	Decrease Bond Funding to reflect reallocation of budget associated with Asbestos Abatement from the Egling Paving and Choir Portable Replacement project to the District Wide Fire Alarm project.	10/06/15	10/28/15	(34,000.00)				(34,000.00)		



21 - Measure A Bond Funds

25 - Capital Facilities Fund - Developer Fees

Colusa Unified School District

Funding

Total Funding

Budget Detail Report

Low Voltage Systems Upgrades - District Wide

Funding Source

			Proje	ect ID: 0006	
Current		Projec	t Status		
Funding	\$789,200		\$789,200	\$789,200	
789,200					

	\$-		
Budget	Expensed To Date (0.0%)	Unspent Budget (100.0%)	Uncommitted Budget (100.0%)

Account Description	District Object	Budget	s through 10	/19/15	Commit	ted through	10/19/15	Expendit	ures through	10/09/15
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
A - Site Costs										
	Site Costs	-	-	-	-	-	-	-	-	-
B - District and Agency Costs										
District and Ag	ency Costs	-	-	-	-	-	-	-	-	-
C - Consultant Costs										
Consu	Itant Costs	-	-	-	-	-	-	-	-	-
D - Documents and Bid Costs										
6231 - Printing and Distribution	6231	5,000	-	5,000	-	-	-	-	-	5,000
6233 - Advertisements & Notices	6233	1,000	-	1,000	-	-	-	-	-	1,000
Documents and	d Bid Costs	6,000	-	6,000	-	-	-	-	-	6,000
E - Construction Costs										
6245 - Low Voltage & Technology Contractor		642,000	22,800	664,800	-	-	-	-	-	664,800
6245.008 - Main Contractor - Intercom/Paging/Bell	6245	447,000	(282,000)	165,000	-	-	-	-	-	165,000
6245.010 - Main Contractor - New Data Cabling	6245	-	411,800	411,800	-	-	-	-	-	411,800
6245.012 - Main Contractor - CCTV	6245	195,000	(107,000)	88,000	-	-	-	-	-	88,000
Constru	ction Costs	642,000	22,800	664,800	-	-	-	-	-	664,800
F - Construction Support & Other Costs										
6267 - CM Construction	6267	32,100	-	32,100	-	-	-	-	-	32,100
Construction Support & C	Other Costs	32,100	-	32,100	-	-	-	-	-	32,100
G - Furniture & Equipment Costs										
Furniture & Equip	ment Costs	-	-	-	-	-	-	-	-	-

Funding

Changes

-

-

-

-

-

-

789,200

Funding

789,200

789,200

-

-

-

Account Description	District Object				ts through 10)/19/15	Committed through 10/19/15			Expendit	Expenditures through 10/09/15		
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget			
H- Miscellaneous Project Costs													
Miscellaneous Pro	Miscellaneous Project Costs		-	-	-	-	-	-	-	-			
I - Contingencies													
6297 - Construction Contingency	6297	64,200	-	64,200						64,200			
6298 - Project Contingency	6298	12,800	-	12,800						12,800			
6299 - Owner Contingency	6299	32,100	(22,800)	9,300						9,300			
Con	Contingencies		(22,800)	86,300	-	-	-	-	-	86,300			
G	irand Total	789,200	-	789,200	-	-	-	-	-	789,200			

		% of Hard Costs	% of Total Project
Hard Construction Costs:	\$664,800	100.00%	84.24%
Soft Costs:	\$38,100	5.73%	4.83%
F&E:	\$0	0.00%	0.00%
Contingencies:	\$86,300	12.98%	10.94%
	789,200		



Budget Modification Detail Log

 Current Period Budget Modifications:
 \$0.00

 Prior Period Budget Modifications:
 \$0.00

Total Budget Modifications: \$0.00

				Budget	Modifications through 10/19/15		
Project	Transaction Date	Publishing Date	CPM Object Code	District Object Code	Account Description	Reason for Modification	Amount
Low Voltage Systems Upgrades - District Wide-0006	10/06/15	10/28/15	6245.012	6245	Main Contractor - CCTV	Decrease budget due to re-evaluation of Low Voltage system needs	(107,000.00)
Low Voltage Systems Upgrades - District Wide-0006	10/06/15	10/28/15	6245.008	6245	Main Contractor - Intercom/Paging/Bell	Decrease budget due to re-evaluation of Low Voltage system needs	(282,000.00)
Low Voltage Systems Upgrades - District Wide-0006	10/06/15	10/28/15	6299	6299	Owner Contingency	Increase budget - transferred from Main Contractor - CCTV and Intercom/Paging/Bell	389,000.00
Low Voltage Systems Upgrades - District Wide-0006	10/06/15	10/28/15	6245.010	6245	Main Contractor - New Data Cabling	Increase budget due to re-evaluation of Low Voltage system needs	411,800.00
Low Voltage Systems Upgrades - District Wide-0006	10/06/15	10/28/15	6299	6299	Owner Contingency	Decrease budget to fund Main Contractor - New Data Cabling	(411,800.00)



Budget Detail Report

Burchfield Fencing

Fundi	ng						Project	t Status		
Funding Source		Funding	Funding Changes	Current Funding	\$17,	,000	Trojec	\$17,000	\$1	7,000
21 - Measure A Bond Funds		17,000	-	17,000						
25 - Capital Facilities Fund - Developer Fees			-	-						
		-	-	-						
		-	-	-			\$-			
		-	-	-	Bud	Budget Expen		Unspent Bud	laot Linco	mmitted
То	al Funding	17,000	-	17,000	Buu	get Ex	pensed To Date (0.0%)	(100.0%)	Bu	ldget
									(10	0.0%)
Account Description Object		Budget	s through 1	0/19/15	Commit	ted throug	gh 10/19/15	Expenditu	ires throug	h 10/09/1
Account Description	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommi Budge

	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
B - District and Agency Costs										
District and Ag	ency Costs	-	-	-	-	-	-	-	-	-
C - Consultant Costs										
Consu	Itant Costs	-	-	-	-	-	-	-	-	-
D - Documents and Bid Costs										
Documents and	d Bid Costs	-	-	-	-	-	-	-	-	-
E - Construction Costs										
6243 - General Contractor		17,000	-	17,000	-	-	-	-	-	17,000
6243.001 - General Contractor - Construction Costs	6243	17,000	-	17,000	-	-	-	-	-	17,000
Construction Costs		17,000	-	17,000	-	-	-	-	-	17,000
F - Construction Support & Other Costs										
Construction Support & C	Other Costs	-	-	-	-	-	-	-	-	-
G - Furniture & Equipment Costs						1				
Furniture & Equip	ment Costs	-	-	-	-	-	-	-	-	-
H- Miscellaneous Project Costs										
Miscellaneous Pre	oject Costs	-	-	-	-	-	-	-	-	-
I - Contingencies										
Cor	ntingencies	-	-	-	-	-	-	-	-	-
	Vrand Tatal	47.000		47.000						47.000
	Grand Total	17,000	-	17,000	-	-	-	-	-	17,000



Burchfield Restroom ADA Improvement and Paving

Budget Detail Report

Fundi	ng					D	roioc	t Statuc		
Funding Source		Funding	Funding Changes	Current Funding	\$1,34 [,]		rojec	t Status \$1,317,936	\$ \$1,20	63,108
21 - Measure A Bond Funds		966,750	121,008	1,087,758						
25 - Capital Facilities Fund - Developer Fees		253,350	-	253,350						
		-	-	-						
		-	-	-		\$23,1	72			
		-	-	-						
Tot	al Funding	1,220,100	121,008	1,341,108	Budg	Budget Expensed To Date (1.7%)		Unspent Bud (98.3%)	Buc	nmitted lget
									(94.	2%)
Account Description	District Object	Budget	s through 1	0/19/15	Commit	ted through 10/19	9/15	Expenditu	res through	10/09/15
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	I Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
A - Site Costs										
	Site Costs	-	-	-	-	-	-	-	-	-
B - District and Agency Costs										
6201 - DSA Plan Check Fees	6201	8,700	-	8,700	-	-	-	-	-	8,700
District and Ag	ency Costs	8,700	-	8,700	-	-	-	-	-	8,700
C - Consultant Costs										
6210 - Architect and Engineering	6210	120,900	-	120,900	78,000	-	78,000	23,172	54,828	42,900
6221 - HazMat Consultant - Monitoring	6221	8,600	-	8,600	-	-	-	-	-	8,600
Consu	Itant Costs	129,500	-	129,500	78,000	-	78,000	23,172	54,828	51,500
D - Documents and Bid Costs										
6231 - Printing and Distribution	6231	10,000	-	10,000	-	-	-	-	-	10,000
6233 - Advertisements & Notices	6233	2,000	-	2,000	-	-	-	-	-	2,000
Documents and	d Bid Costs	12,000	-	12,000	-	-	-	-	-	12,000
E - Construction Costs										
6243 - General Contractor		856,000	77,000	933,000	-	-	-	-	-	933,000
6243.001 - General Contractor - Construction Costs	6243	856,000	77,000	933,000		-	-	-	-	933,000
6248 - Owner Furnished Materials	6248	-	44,008	44,008	-	-	-	-	-	44,008
Constru	ction Costs	856,000	121,008	977,008	-	-	-	-	-	977,008

Account Description	District Object	Budget	s through 1	0/19/15	Commit	ted through	10/19/15	Expenditu	ires through	n 10/09/15
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
F - Construction Support & Other Costs										
6261 - Inspection	6261	17,000	-	17,000	-	-	-	-	-	17,000
6263 - Testing	6263	8,600	-	8,600	-	-	-	-	-	8,600
6267 - CM Construction	6267	42,800	-	42,800	-	-	-	-	-	42,800
Construction Support & Other Costs		68,400	-	68,400	-	-	-	-	-	68,400
G - Furniture & Equipment Costs										
Furniture & Equip	ment Costs	-	-	-	-	-	-	-	-	-
H- Miscellaneous Project Costs										
Miscellaneous Pro	oject Costs	-	-	-	-	-	-	-	-	-
I - Contingencies										
6297 - Construction Contingency	6297	85,600	-	85,600						85,600
6298 - Project Contingency	6298	17,100	-	17,100						17,100
6299 - Owner Contingency	6299	42,800	-	42,800		1				42,800
Cor	tingencies	145,500	-	145,500	-	-	-	-	-	145,500
						1				
(Frand Total	1,220,100	121,008	1,341,108	78,000	-	78,000	23,172	54,828	1,263,108

		% of Hard Costs	% of Total Project
Hard Construction Costs:	\$977,008	100.00%	72.85%
Soft Costs:	\$218,600	22.37%	16.30%
F&E:	\$0	0.00%	0.00%
Contingencies:	\$145,500	14.89%	10.85%
	1,341,108		



 Current Period Budget Modifications:
 \$121,008.00

 Prior Period Budget Modifications:
 \$0.00

 Total Budget Modifications:
 \$121,008.00

		Budget Modifications through 10/19/15												
Project	Transaction Date	Publishing Date	CPM Object Code	District Object Code	Account Description	Reason for Modification	Amount							
Burchfield Restroom ADA Improvement and Paving-0008	10/06/15	10/28/15	6248	6248	Owner Furnished Materials	Increase budget to reflect one additional owner furnished and installed portable classroom.	44,008.00							
Burchfield Restroom ADA Improvement and Paving-0008	10/06/15	10/28/15	6243.001	6243	General Contractor - Construction Costs	Increase budget to reflect the added site work required for the addition of one portable classroom.	77,000.00							



Funding Modification Detail Log As of: 10/19/15

Total Funding Modifications:	\$121,008.00	\$0.00	\$0.00	\$0.00	\$121,008.00
------------------------------	--------------	--------	--------	--------	--------------

	Funding Modifications										
				Local F	unding	Other					
Project	Reason for Change	Transaction Date	Publishing Date	Bond Fund	Developer Fees	Measure D Interest	Other	Total Net Modification			
	Increase Bond Funding to reflect the additional costs associated with adding one new portable classroom per District request.	10/06/15	10/28/15	121,008.00				121,008.00			



Window Film/Tint

Budget Detail Report

Fundi	ng						Project	t Status		
Funding Source		Funding	Funding Changes	Current Funding	\$52,	000	FIOJEC	\$52,000	\$52	2,000
21 - Measure A Bond Funds		52,000	-	52,000						
25 - Capital Facilities Fund - Developer Fees			-	-						
		-	-	-						
		-	-	-			\$-			
		-	-	-	Bude	not E	Expensed To Date	Upopopt Budg	ot Unoor	nmitted
То	tal Funding	52,000 - 52,000			Budg	jet d	(0.0%)	Unspent Budg (100.0%)	Bu	nmittea dget
									(100).0%)
Account Description C		Budgets through 10/19/15			Commit	ted throu	ıgh 10/19/15	Expenditur	es through	n 10/09/ 1
Account Description	Object Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes		Expensed To Date	Unspent Committed	Uncommit Budget
- District and Agency Costs										
District and Agency costs District and Ag	ency Costs	-	-	-	-			-	-	
								I		
- Consultant Costs										
Consu	Itant Costs	-	-	-	-			-	-	
- Documents and Bid Costs										
Documents an	d Bid Costs	-	-	-	-			-	-	
- Construction Costs										
6243 - General Contractor		52,000	-	52,000	-			-	-	52,
6243.001 - General Contractor - Construction Costs	6243	52,000	-	52,000	-			-	-	52,
Construction Costs Construction Costs		52.000		52.000					_	52,

6243.001 - General Contractor - Construction Costs	6243	52,000	-	52,000	-	-	-	-	-	52,000
Constru	ction Costs	52,000	-	52,000	-	-	-	-	-	52,000
F - Construction Support & Other Costs										
Construction Support & C	Other Costs	-	-	-	-	-	-	-	-	-
G - Furniture & Equipment Costs										
Furniture & Equip	ment Costs	-	-	-	-	-	-	-	-	-
H- Miscellaneous Project Costs										
Miscellaneous Pr	oject Costs	-	-	-	-	-	-	-	-	-
I - Contingencies										
Co	ntingencies	-	-	-	-	-	-	-	-	-
(Grand Total	52,000	-	52,000	-	-	-	-	-	52,000




Colusa HS Gymnasium HVAC and ADA Restroom

Budget Detail Report

Funding							Projoc	t Statuc		
Funding Source		Funding	Funding Changes	Current Funding	\$977,	\$977,100		\$977,100		965,454
21 - Measure A Bond Funds		712,100	-	712,100						
25 - Capital Facilities Fund - Developer Fees		265,000	-	265,000						
	· ··· ··· ···· ···· ····		-	-						
			-	-			\$-			
		-	-	-						
Total Funding		977,100	-	977,100	Budget Expensed To Date (0.0%)			Unspent Bud (100.0%)	Buc	nmitted Iget
									(98.	8%)
Account Description	District Object	Budgets through 10/19/		0/19/15	Committed through 10/19/15 Expenditu		ires through 10/09/15			
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
A - Site Costs										
	Site Costs	-	-	-	-	-	-	-	-	-
B - District and Agency Costs										
6201 - DSA Plan Check Fees	6201	6,800	-	6,800	-	-	-	-	-	6,800
6207 - County/City/Utility Fees		25,000	-	25,000	-	-	-	-	-	25,000
6207.002 - Utility Set-Up Fees - Electrical	6207	25,000	-	25,000	-	-	-	-	-	25,000
District and Age	ency Costs	31,800	-	31,800	-	-	-	-	-	31,800
C - Consultant Costs 6210 - Architect and Engineering	6210	96.900	-	96,900	78,640	(66,994)	11,646	-	11,646	85,254
6221 - HazMat Consultant - Monitoring	6221	6,500		6,500	- 10,040	(00,994)		-	- 11,040	6,500
<u>U</u>	Itant Costs	103,400	-	103,400	78,640	(66,994)	11,646	-	11,646	91,754
D - Documents and Bid Costs										
6231 - Printing and Distribution	6231	10,000	-	10,000	-	-	-	-	-	10,000
6233 - Advertisements & Notices	6233	2,000	-	2,000	-	-	-	-	-	2,000
Documents and Bid Costs		12,000	-	12,000	-	-	-	-	-	12,000
E - Construction Costs										
6243 - General Contractor		647,000	-	647,000	-	-	-	-	-	647,000
6243.001 - General Contractor - Construction Costs	6243	647,000	-	647,000	-	-	-	-	-	647,000
Construc	tion Costs	647,000	-	647,000	-	-	-	-	-	647,000

Account Description	District Object	Budgets through 10/19/15			Committed through 10/19/15			Expenditures through 10/09/15		
	Code	Initial Budget	Budget Changes	Revised Budget	Initial Commitment	Approved Changes	Revised Committed	Expensed To Date	Unspent Committed	Uncommitted Budget
F - Construction Support & Other Costs										
6261 - Inspection	6261	34,000	-	34,000	-	-	-	-	-	34,000
6263 - Testing	6263	6,500	-	6,500	-	-	-	-	-	6,500
6267 - CM Construction	6267	32,400	-	32,400	-	-	-	-	-	32,400
Construction Support & C	ther Costs	72,900	-	72,900	-	-	-	-	-	72,900
G - Furniture & Equipment Costs									1	
Furniture & Equip	ment Costs	-	-	-	-	-	-	-	-	-
H- Miscellaneous Project Costs										
Miscellaneous Pr	oject Costs	-	-	-	-	-	-	-	-	-
I - Contingencies										
6297 - Construction Contingency	6297	64,700	-	64,700						64,700
6298 - Project Contingency	6298	12,900	-	12,900						12,900
6299 - Owner Contingency	6299	32,400	-	32,400						32,400
Cor	tingencies	110,000	-	110,000	-	-	-	-	-	110,000
	Frand Total	977,100	-	977,100	78,640	(66,994)	11,646	-	11,646	965,454

		% of Hard Costs	% of Total Project
Hard Construction Costs:	\$647,000	100.00%	66.22%
Soft Costs:	\$220,100	34.02%	22.53%
F&E:	\$0	0.00%	0.00%
Contingencies:	\$110,000	17.00%	11.26%
	977,100		



A - Program - District Facilities Staff

6212 - Programming and Planning

6220 - HazMat Consultant - Design

B - Program Operating Costs

C - Consultant Costs

- Contingencies

Funding					Broject Status			
Funding	Funding Changes	Current Funding	¢575 007	•				
575,237	-	575,237	\$575,237					
-	-	-		\$394,053				
-	-	-		\$181,184				
-	-	-				\$-		
-	-	-	Budget	Expansed To Data	Uppnent Budget	Uncommitted		
575,237	-	575,237	Buuget	(31.5%)	(68.5%)	Budget (0.0%)		
	575,237	Funding Changes 575,237 - - - - - - - - - - - - - - - - - - -	Funding Changes Funding 575,237 - 575,237 - - - - - - - - - - - - - - - - - - - - - - - -	Funding Changes Funding 575,237 - 575,237 - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - -	Funding Funding Current Changes Funding \$575,237 575,237 - 575,237 - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - Budget Expensed To Date	Funding Changes Funding 575,237 - 575,237 - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - Budget Expensed To Date Unspent Budget		

Revised Budget

523,852

575,237

575,237

51,385

Initial

Commitment

-

523,852

51,385

575,237

575,237

-

Committed through 10/19/15

Approved Changes

-

-

-

-

-

-

Revised Committe

523,852

575,237

575,237

51,385

Budgets through 10/19/15

Budget Changes

-

-

-

-

-

-

-

District

Object Code

Site Costs

6212

6220

Consultant Costs

Contingencies

irand Total

Program - District Facilities Staff

District and Agency Costs

Initial Budget

-

523,852

51,385

-

575,237

575,237

Measure A Program Expenses

Account Description



Budget Detail Report

Project ID: 0020

Uncommitted Budget

.

Expenditures through 10/09/15

-

-

-

-

-

-

-

Unspent

Committed

-

.

-

342,668

51,385

394,053

394,053

Non-Contract

Expenditures

Expensed To Date

-

-

-

181,184

181,184

181,184